

Preliminary Construction Phase ESMP for the proposed construction of IWMC with Mechanical Composting Technology at Th. Omadhoo

1. Site Details

The proposed Island Waste Management Centre (IWMC) is located in the eastern side of the island at 2°10'6.33"N, 73° 1'41.37". 48 mature cocos nucifera (Dhivehi ruh) and 4 juvenile coconut palms require removal from the site to make way for the IWMC. The site is accessible via one of the island's main roads running in the west to east orientation. The islands new powerhouse is currently under construction and is located opposite the IWMC plot.

Type of Vegetation	Estimated Quantity
Juvenile medium coconut palms	4
Mature Coconut Palms	48

The juvenile coconut palms found at the site and trees of 15ft or less in height shall be translocated elsewhere at the island.

2. Mitigation Measures for Construction Phase


The following table provides a list of general mitigation measures that the selected contractor has to follow during the implementation of the project. These measures are provided to assist the potential bidders to estimate cost for environmental and social component during the preparation of the bid documents, while updating of the ESMP is being undertaken in parallel. Potential bidders should note that additional measures are likely to be proposed in the updated ESMP, which they have to fully implement and therefore, it is advised to account for a contingency when proposing costs.

Disclaimer: An ESMP was originally developed for the project in 2018, which was subsequently approved by the EPA and the World Bank. The permit obtained for ESMP has expired and it is currently in the process of updating to reflect changes brought to the scope of the project, especially

the organic waste treatment technology, which has been changed from windrow-based composting to mechanical in-vessel composting. It is to be noted that the updated ESMP will need to be cleared from the EPA and the World Bank prior to signing of the civil works contracts.

Environmental Management Plan			
Impact	Mitigation Measure	Responsible Party	Cost of Mitigation
<i>Management of Impacts during Construction Phase</i>			
1. Physical / Chemical			
Note: All construction activities should be undertaken in the presence of an experienced supervisor.			
Contamination of groundwater and soil due to chemical spillage and seepage	<p>Hazardous waste such as waste oil and diesel should be stored in sealed containers and placed on an impermeable surface and transferred to the nearest regional waste management facility for final disposal.</p> <p>Stored containers should be regularly inspected to identify any leakages. Conspicuous warning signs (e.g. 'No Smoking') should also be posted around hazardous waste storage and handling facilities.</p>	P: Contractor S: IC Supervisor	Cost associated with purchasing of containers and transport to RWMF
Noise pollution due to construction activities and use of machinery	<p>Ensure construction activities occur between 8 am and 6 pm.</p> <p>Construction workers should wear ear muffs when using machinery that produce significant noise and while undertaking welding and drilling activities.</p>	P: Contractor	Cost associated with purchasing ear muffs
Negative impact on air quality during transfer of construction materials and progression of works	<p>During transport of construction materials from the harbor to the site, all sand and aggregate should be transported in covered vehicles or wheelbarrows and vehicle movement should be via routes that are well away from community roads where possible. Transportation should be at low vehicular speeds and loading and unloading should be conducted within the site.</p> <p>All vehicles used in the project should have an up to date road worthiness certificate.</p> <p>All vehicles and machinery should be well tuned. Machines should be switched off when not in use.</p> <p>Ensure that construction site is regularly wetted to minimize impact of dust as a result of the project.</p>	P: Contractor	No cost involved.

	<p>Materials that are stockpiled at the location for long period of time should be covered to minimize impact of dust generation due to windy conditions.</p> <p>The contractor should not burn any waste.</p>		
Coastal erosion and loss of beach aesthetics due to sand mining	<p>Ensure that all construction materials including sand are sourced in compliance with the national laws and regulation.</p> <p>Sand should not be sourced from the beach or lagoon of an inhabited island, tourist resort, or any protected island. This includes the area of the island designated by EPA for sand mining of local public use.</p>	P: Contractor	Cost associated with purchasing sand from a reputable source (hardware shops) and transporting to the island.
Waste Management	<p>Construction waste produced should be reused for the construction of the IWMC as much as possible. The remaining reusable materials such as (metal bars and roofing sheets) should be given to the island community or the island council free of cost.</p> <p>Leaves of felled vegetation is to be sundried and left at the forest area for natural degradation.</p> <p>Any remaining C&D waste shall be disposed at the area designated by the council for C&D waste disposal.</p> <p>The figure below illustrates proposed temporary storage areas for hazardous waste and remains of removed vegetation.</p>	<p>P: Contractor</p> <p>S: Island Council</p>	Cost associated with transport to RWMF


			
Littering and general waste generated by construction workers	<p>Place a bin at the site to dispose general waste generated by the workers.</p> <p>Establish procedures for general waste disposal which should include actions to be taken if the procedures are breached.</p>	P: Contractor	Cost associated with purchasing a bin
2. Biological			
Impacts from site clearing and earthworks (terrestrial pollution, vegetation removal)	<p><u>Mitigation Measures to Reduce Number of Trees Targeted for Removal</u></p> <p>Site Setting Out</p> <p>During the initial set out survey, mark the limits of the plot as accurately as possible to avoid damaging or removing trees not intersecting with the plot.</p> <p>In site clearance works the priority shall be given to minimize the trees removed or felled by minor adjustments that could be brought in marking the final boundaries of the plot as well as the road.</p>	P: Contractor	Cost associated with hiring of pickups for transporting to translocation area.

Translocation of Juvenile and Small Trees

In the case of those trees that require absolute removal priority shall be given for relocation. Juvenile coconut palms and other trees in the site that can be manually translocated (15ft or less, without the use of an excavator) must be transferred and replanted elsewhere in the islands. Records of replanted vegetation (name, date and respective locations with GPS coordinates) should be maintained. The Island Council shall be consulted on potential location for translocation

Method: A root ball of shovel-width radius from the trunk should be made and carefully extracted. Prior to digging, the soil around the root system will be thoroughly wetted to help keep the root ball together.


Half or more of the older leaves will be removed at the time of digging. The remaining leaves will be tied together in a bundle around the bud with a twine.



Felling of Trees

Only those trees that cannot be relocated for various reasons should be felled and the trunks stockpiled near the site for reusing in the construction or transferred to a stockpiling area designated by the island council to be given to the island community free of cost. Fronds and root bulb and base of the trunk shall be cut using a chainsaw and only trunks will be transferred to the stockpiling area. Parts of the root bulb will be used for backfilling of the depression created (See Figure for illustration of removal method). All fronds and nuts will be removed from the terminal bulb and piled up separately. Nuts will be given to the community free of cost and fronds will be left to sundry.

The contractor must ensure from the Island Council if compensation was issued for the trees belonging to individuals prior to felling of any such trees.



For each tree that is felled, two new trees shall be planted (not ornamental plants) elsewhere at the island. Omadhoo island council proposed two area for compensatory planting of trees

- Open spaces near the vegetation line close to the IWMC site as reinforcement to the vegetation line in the area
- Development of a harbor at the island is due to start early 2019, trees can be planted in this area in the future.

- Inside the islands school yard that has recently been extended.



Disposal at Forest Area

	Considering a tree as waste shall be considered when all the above options have been exhausted. In such cases, leaves and branches must be removed and left for sundry in the forest area and trunks chopped into small piece and left in the forest area for natural degradation.		
Negative impacts to vegetation due to improper handling and driving during material transportation.	<p>Workers will be informed to avoid damaging trees and disturbances to animals and to generally avoid engaging in destructive activities to the environment intentional or unintentional.</p> <p>Avoid roads with significant vegetation during transportation within the island.</p> <p>Avoid bringing heavy vehicles to the island where possible.</p>	P: Contractor	No cost involved
Negative impact on fauna during material transport	<p>Workers will be informed to avoid damaging trees and disturbances to animals and to generally avoid engaging in destructive activities to the environment intentional or unintentional.</p> <p>Materials shall be obtained from the closest source.</p> <p>The materials shall be brought in bulk and transported to the island within a single trip where possible.</p> <p>The materials shall be stored at the project site or in a close proximity to avoid unnecessary movement of vehicles within the island through the construction phase.</p> <p>Ensure that all construction materials imported to the island are free of any alien species or pests.</p> <p>Ensure that oils and paints are properly sealed prior to transportation.</p> <p>Ensure that materials are not kept beyond the height of the sides of the vessels and are properly covered, when transporting via sea.</p>	P: Contractor	Cost associated with purchasing of containers designed for storing hazardous substances.
3. Health and Safety			
Occupational Health and Safety	<p>All workers should be provided with safety gear and should ensure that safety gear is utilized at all times. This includes: safety hats, boots, glasses, masks and gloves.</p> <p>Ear muffs shall be provided where equipment or machinery that emit significant amount of noise is used (welding, drilling etc.).</p> <p>Chemical-Liquid protective gloves should be used when handling any chemicals, waste oil or other liquid waste.</p>	P: Contractor	Cost associated with purchasing safety materials.

	<p>First aid kit must be purchased and kept on site at all times</p> <p>No open electrical wiring or cables should be kept on site.</p> <p>Health and Safety briefing should be given to all construction workers.</p> <p>A safety inspection checklist should be prepared taking into consideration what the workers are supposed to be wearing and monitored monthly and recorded in the monitoring.</p>		
Working Conditions and Labor	<p>The maximum working hours of all construction workers should be 48 hours per week as per the Employment Act of Maldives.</p> <p>Meals should be provided to construction workers 3 times a day.</p> <p>Safe drinking water should be supplied to construction workers and must be made available at the work site and the labor camp.</p> <p>Appropriate sleeping arrangements shall be made for the construction workers.</p> <p>Temporary resting arrangements for the workers shall be facilitated at the work site.</p>	P: Contractor	
Management of COVID19	<p>Travel permit must be taken from HPA for the workers if traveling from Male' or an island placed under COVID19 monitoring. The standard quarantine procedure must be followed as instructed by the authorities.</p> <p>Workers must be briefed about the safety protocols and social distancing measures that has to be enforced.</p> <p>The workers must perform frequent hand hygiene.</p> <p>All workers must wear face masks.</p> <p>The movement of workers must be restricted between the labor camp and work site as much as possible.</p> <p>Daily body temperature of all the workers should be taken and log records maintained. If a worker is having a temperature of 37.8C or above or symptoms of flu that person must not report to work and should be self-isolated and respective authorities notified.</p> <p>Handwashing or hand sanitizing facilities must be established at the work site and the labor camp.</p>	P: Contractor	Cost associated with purchasing soap, hand sanitizers etc. and printing of awareness materials.

	<p>Labor camp should facilitate social distancing. The beds should be kept at least 3 – 6 fts apart.</p> <p>COVID19 awareness materials should be displayed in the worksite and the labor camp.</p> <p>Construction tools should be cleaned using disinfecting solution (1:9 bleach solution) at the end of each day or when changing shifts (if shift-based work methodology is adopted).</p>		
Health and safety of public	<p>Demarcate the site boundary through taping or hoarding.</p> <p>Place sign boards to indicate that only authorized personnel are allowed entry.</p> <p>Make sure that the general public do not have access to the site and its vicinity. Regularly monitor for entrance of residents.</p> <p>Make sure that public chairs are not found at the vicinity of the site.</p>	<p>P: Contractor S: Island Council</p>	<p>Cost associated with designing and printing sign boards.</p>
Fire hazard	<p>Ensure that electrical wires are installed properly by a certified person.</p> <p>Ensure that portable extinguishers are readily available in case of an emergency fire.</p> <p>Flammable hazardous waste such as used oil and diesel must be labeled with hazardous waste and fire hazard signage and regularly inspected to identify any leakages. Conspicuous warning signs (e.g. 'No Smoking') should also be posted around hazardous waste storage and handling facilities.</p> <p>National Fire Code (NFC) shall be strictly followed while handling, transporting and storing fuel. Inflammable goods such as fuel drums, portable fuel containers and cleaning solvents and chemicals will be closed off from public access.</p>	<p>P: Contractor</p>	<p>Cost associated with hiring an expert electrician and purchasing of fire extinguishers</p>
4. Sociological and Cultural			
Legal Issues	<p>All expatriate workers must hold valid work permits</p>	<p>P: Contractor</p>	<p>Work Permit fees</p>
Handling Environmental and Social Issues during Construction	<p>The contractor will appoint a suitably qualified Environmental Officer following the award of the contract. The Environmental Officer will be the primary point of contact for assistance with all environmental issues during the pre-construction and construction phases. He/ She shall be responsible for ensuring the implementation of ESMP.</p> <p>The contractor shall appoint a person responsible for community liaison and to handle public complaints regarding environmental/social related matters. All public complaints will be entered into the Complaints Register. The Environmental Officer will promptly investigate and review environmental complaints and implement the appropriate</p>	<p>P: Contractor</p>	<p>Cost associated with hiring of staff.</p>

	<p>corrective actions to arrest or mitigate the cause of the complaints. A register of all complaints is to be passed to the Engineer within 24 hrs. They are received, with the action taken by the Environmental Officer on complains thereof; and</p> <p>The site supervisor may assume the on-site responsibility of the environment officer and community liaison officer, subject to being adequately trained and having thorough knowledge of the ESMP.</p> <p>Contractor shall prepare detailed Environmental Method Statement (EMS) clearly stating the approach, actions and manner in which the ESMP is implemented.</p>		
Sociocultural conflict due to arrival of expatriate workers	<p>Ensure that local workers are used as much as possible. If expatriate workers are used ensure that they respect the local culture.</p> <p>The contractor in collaboration with the Island Council shall undertake a training to sensitize the labor to the local context and customs. This training should also cover topics related to Gender-based violence.</p> <p>To mitigate conflict that may arise due to the arrival of expatriate workers, the consultant should develop a “Code of Conduct” outlining the set of rules that that the workers have to follow to persevere the social norms and religious values of the society. The Code of Conduct should also specify penalties for breaching these rules and should be thoroughly communicated to workers prior to mobilization.</p>	<p>P: Contractor S: Island Council</p>	<p>Cost associated with hiring staff</p>
Code of Conduct and Communication	<p>The “Code of Conduct” developed should also cover good environmental governance and responsibilities workers have to follow to safeguard the environment. Though the number may be minimal, code of conduct and awareness in HIV related issues need to be considered.</p> <p>The contractor should ensure that all communications to the workers are presented in the local language. If expatriate workers are employed communications should be made in a language that they understand.</p> <p>Information on the project and the GRM should be displayed in the project site board, council noticed board as well as other communal place as much as possible.</p>	<p>P: Contractor</p> <p>P: Island Council S: MCEP</p>	<p>Cost associated with developing materials.</p>
Loss of source of sand for local public use due to sand mining from the area	<p>Ensure that sand is not taken from the lagoon of the island.</p>	<p>P: Contractor</p>	<p>Cost associated with purchasing sand from a</p>

of the lagoon permitted for local public sand mining			reputable source (hardware shops) and transporting to the island.
Grievance Redress Mechanism	<p>The GRM established by the proponent should be implemented at the construction phase. Contact details of focal points of the contractor, Island Council and the proponent should be displayed at the project site in the project board, the Council Office and common places frequented by the public (such as schools, health center etc.).</p> <p>It is recommended to change the first point of contact to the contractor, followed by Island Council and the proponent. The community liaison officer of the contractor must maintain log records of the complains received and subsequent actions taken.</p>	P: Contractor S: Island Council T: Proponent	Cost associated with printing of the GRM board and posters.
5. Economic			
Benefit to local economy	Ensure that construction materials are purchased from the island as much as possible. Preference shall be given to hire local construction workers from the island and the atoll or region.	P: Contractor	Cost associated with material purchase

3. Cost Estimate for Implementation of Mitigation Measures

Following table provide an estimated cost of some of the items required for the implementation of the ESMP during construction phase.

#	Item	Responsibility	Cost Estimate (MVR)
1	PPEs required for construction such as hard hats, gloves, safety shoes and safety harness.	Contractor	10,000.00
2	PPEs to mitigate COVID19 such as face masks, antibacterial soap, hand sanitizers, disinfectant cleaning liquid (bleach) and printing of awareness materials etc.	Contractor	5,000.00
3	Hiring of pickups (from the island) to translocate vegetation (MVR 200 per trip is assumed)	Contractor	2,000.00
4	Portable fire extinguisher for site	Contractor	2,000.00
5	Firefighting Equipment for the IWMC (item included in BOQ): <ul style="list-style-type: none"> • 50KG DCP Trolley (nos 2) • 50LTR Foam Trolley (nos 1) • Wet Chemical 6Ltr with Cabinet for hazardous waste area (nos 1) • Water 9Ltr with Cabinet for Office Area – Outside (nos 1) • CO2 2KG with Cabinet for Office Area – Outside (nos 1) 	Contractor	35,000.00
6	Project board and Construction Safety sign board	Contractor	3,000.00
7	IWMC name board, cell labels and fire safety sign boards	Contractor	5,000.00
8	Bin for placing general waste	Contractor	1000.00
9	Site demarcation through hoarding	Contractor	1000.00
	Subtotal		64,000.00
	Contingency	10% of Sub-Total	6,400.00
	Total		70,400.00

ANNEX 1: Dhivehi Translation of ESMP Matrix