



Ministry of Finance
Male', Republic of Maldives

| Contractor Comments | Response/Reference Document |
|---|---|
| Ground slab thickness and reinforcement details not given in the drawing Approximately 403kg 16mm reinforcement different found in c1(16mm) at ground floor(3.3.2) | Revised, 3.2.2 (1) and 3.3.2 (1) -At Below Ground Fl,the amount difference is 165kg -At Ground Fl,the amount difference is 364kg -Revised, 3.4.3 (1) and (2) |
| Approximately 5.5 cbm concrete difference found in first floor B1(3.4.1) | Revised, 3.4.1 (1) At 1st Fl, Method of calculation: (beam depth deduct the slab thickness 145mm) -B1 amount difference is 0.75cbm. |
| Approximately 33 sqm formwork difference found in first floor B1(3.4.1) . | Revised, 3.4.1 (1) At 1st Fl, Method of calculation: (beam depth deduct the slab thickness 145mm) -B1 formwork difference is 5.97sqm. |
| Approximately 4 cbm concrete difference found in Roof beam level B2(3.5.1) . | Revised, 3.1.1 (2) At Roof level, -B2 amount difference is 4.35cbm |
| Approximately 24 sqm formwork different found in Roof beam level B2(3.5.1) | Revised, 3.1.1 (2) At Roof level, -B2 formwork difference is 43.54sqm |
| Approximately 56 sqm block work difference found in below ground level (4.1.1) | Revised, 4.1.1 (1,a) Below ground level, difference in amount is 80.7sqm |
| Ground floor W2(window) & First FloorD5(Door) details missing in the boq. | Revised, 6.2.0 (9)included. Revised, 6.3.0 (2) included. |

| | |
|---|--|
| Approximately 16 nos single bed difference found in the boq . | Hospital Bed not included in the BOQ, Accommodation area bed included. |
| Roofing sheet details not given in the boq. | Revised, 7.4.1 (1) |
| Approximately 24 nos ceiling embedded down light 200mm dia 21w different found in the first floor .(11.3.2) | Revised, 11.3.2 (1) 11.3.2 (2) |
| Approximately 25 nos 13 Amp double socket different found in the first floor.(11.3.5) | Revised, 11.3.5 (2) |
| Telephone outlet details not given in the boq. | Included in the BOQ. |
| Approximately 4 nos 15,000 BTU/Hr different found in the first floor(13.4.1) | Revised Air Condition quantity included. |
| Paving area not mentioned in the drawing. | Drive way and portico area |

AM